

Newsletter

September 2026

University of Glasgow | Issue No.87

Headlines in brief

- Introduction
- Site progress
- Look ahead
- Community update
- Environmental update
- Site working hours
- Who to contact



Introduction

Welcome to the latest edition of the University of Glasgow Campus Development newsletter.

This newsletter is issued by the University's appointed project delivery partner, Multiplex, for and on behalf of the Campus Development team. Each newsletter will provide an update from the project including the latest site works as well as a look ahead at planned activities.

The University of Glasgow is currently undertaking a £1.8 billion Campus Development Programme, which includes the redevelopment of the 14-acre former Western Infirmary site, building a mix of modern research, teaching and public spaces.

The new campus will create a rich mix of community, public engagement and social spaces and enhance engagement between the University and the city.

Site Progress

Concrete works progress (to end of month):

- **Zone 1:** Level 7 slab complete
- **Zone 2:** Level 7 slab 30% complete
- **Zone 3:** Level 7 slab 30% complete
- Roof finishes are progressing in Zone 1.
- The installation of precast concrete cladding by Decomo in Zone 1 North is nearing completion.
- Dane Architectural are installing glazing frames on the North elevation, with glass installation to follow.



Look Ahead

- Careys will continue to work on the concrete frame on level 7 in both Zones 2 and 3 up to the end of October.
- Internal fit-out is moving at pace to Zone 1 levels 1-5 and moving into Zones 2 & 3 on level 1.
- Dane Architectural will continue the installation of glazed façade works to North and West elevations.
- The first mechanical plantroom equipment is due to arrive shortly and the main High Voltage transformers will be onsite mid-October.



Roof Steelwork Progress & Roofing Works Commenced to Zone 1



Aerial view of the site

Social Value and Community Update

- Working in partnership with Woodlands Community Garden, the team have successfully replaced the boardwalk at the main entrance to the site, which was in a state of severe disrepair. The new boardwalk also supports the group's ambition to make the gardens more accessible – with a new two-way swing gate due to be installed shortly. A massive thank you to Careys who supplied the materials and labour to complete the works.



GLASGOW DOORS OPEN DAYS FESTIVAL

- The project team hosted two site tour as part of Glasgow Doors Open Days Festival on Thursday 17 September. Both events were quick to sell-out which highlights the level of interest in the project and the unique opportunity to see the project as it transitions into the fit-out stages.



- We look forward to offering further opportunities to welcome members of the community onto the project throughout the remainder of the project.



Key Contacts

community@multiplex.global



Callum Scott

Multiplex
ESG Lead
callum.scott@multiplex.global



Darren Pike

Multiplex
Project Director
darren.pike@multiplex.global

Site Working Hours

Our standard site working hours, agreed with local authority, are below:

8am – 7pm: Monday to Friday

8am – 1pm: Saturday

There is expected to be times where extended working hours are necessary and in such instances, advance approval is sought from Glasgow City Council.

REGISTERED
SITE

CONSIDERATE
CONSTRUCTORS

Considerate Constructors Scheme (CCS)

The site is registered with the Considerate Constructors Scheme.

The Scheme promotes high standards and accountability within the construction industry. It is a voluntary scheme, meaning that Scheme-registered contractors and organisations are actively trying to improve the way they work, by raising their standards in being more considerate to communities, the environment and their own workforce.

Use the QR code to submit your feedback:



SCAN ME