

Newsletter

October 2026

University of Glasgow | Issue No.88

Headlines in brief

- Introduction
- Site progress
- Look ahead
- Community update
- Environmental update
- Site working hours
- Who to contact



Introduction

Welcome to the latest edition of the University of Glasgow Campus Development newsletter.

This newsletter is issued by the University's appointed project delivery partner, Multiplex, for and on behalf of the Campus Development team. Each newsletter will provide an update from the project including the latest site works as well as a look ahead at planned activities.

The University of Glasgow is currently undertaking a £1.8 billion Campus Development Programme, which includes the redevelopment of the 14-acre former Western Infirmary site, building a mix of modern research, teaching and public spaces.

The new campus will create a rich mix of community, public engagement and social spaces and enhance engagement between the University and the city.

Site Progress

Concrete works progress (to end of month):

- **Zone 1:** Level 7 slab 100% complete
- **Zone 2:** Level 7 slab 100% complete
- **Zone 3:** Level 7 slab 100% complete
- Following the completion of the Level 7 slab, the building has officially topped-out (reached its highest point), with the topping out ceremony taking place in the coming weeks.
- Precast panel install is nearing completion on the North, West & East elevations (excluding the loading bay) in Zone 1, with glazing installation also making good progress and now 80% complete on the North elevation.




Glazing to North Elevation

Look Ahead

- With the main structure now complete, Careys will be completing roof upstands to Zones 2&3 and finish off stairs in cores 4&5.
- BriggsAmasco will continue with Zone 1 roof finishes ahead of MEP main plant install – with BSB already 90% complete with steelwork in this area.
- Dane Architectural will progress window frame installation within Zone 1 (East & West).
- The feature stair (North) will be installed.



Electrical works in Zone 1, Level 1



Aerial view of the site

Social Value and Community Update

- This World Mental Health Day (10 October), the team welcomed Matt Hartill, Head of Wellbeing for Brand Access Solutions to deliver an impactful discussion guided by his mental health journey.
- Matt's openness helped reinforce the importance of talking, listening and recognising that everyone has a story and that the simplest gestures can open the door to the most important conversations.



- A group of 80 students from the Quantity Surveying, Construction Management & Environmental Science courses at Glasgow Caledonian University attended a site visit – for many this was their first experience of visiting a large-scale construction project.



- Congratulations to Careys for winning the Multiplex 5-a-side tournament, narrowly beating a youthful Interlocked side in a tight encounter.



Key Contacts

community@multiplex.global



Callum Scott

Multiplex
ESG Lead
callum.scott@multiplex.global



Darren Pike

Multiplex
Project Director
darren.pike@multiplex.global

Site Working Hours

Our standard site working hours, agreed with local authority, are below:

8am – 7pm: Monday to Friday

8am – 1pm: Saturday

There is expected to be times where extended working hours are necessary and in such instances, advance approval is sought from Glasgow City Council.

REGISTERED
SITE

CONSIDERATE
CONSTRUCTORS

Considerate Constructors Scheme (CCS)

The site is registered with the Considerate Constructors Scheme.

The Scheme promotes high standards and accountability within the construction industry. It is a voluntary scheme, meaning that Scheme-registered contractors and organisations are actively trying to improve the way they work, by raising their standards in being more considerate to communities, the environment and their own workforce.

Use the QR code to submit your feedback:



SCAN ME