

Newsletter

August 2021

University of Glasgow | Issue No.37

Headlines in brief

- Welcome
- Site progress
- Working Hours
- Look ahead
- Who to contact




Welcome to our August update

Site Progress

- The Adam Smith Business School broke ground in June, and piling works have commenced with a planned completion in August 2021. We will then begin groundworks and the erection of the concrete frame.
- Two tower cranes will be erected for the Adam Smith Business School project at the end of summer and will be in place until late 2022.
- Envelope works are ongoing on the Clarice Pears Institute of Health and wellbeing building including façade, roof light installation, and other roof works. The internal fit out works are well underway, with the partitions, MEP services, taping and filling and stair balustrades all being progressed.

Built for **positive impact**

Project Images



Internal progress for Advanced Research Centre

Project Look Ahead

- Ceilings, lighting and final decoration works are being progressed at the Advanced Research Centre.
- Final Clean works have also begun at the Advanced Research Centre, as we start to complete zones within the building.
- Pedestrian access through University Place East to University Avenue remains closed with a through diversion in operation via the Biomedical Building footpath.
- Landscaping works are ongoing to University Place including the new public realm situated outside the Clarice Pears building for the new Byres Place.
- The upgrade works to University Avenue are being carried out opposite Wellington Church
- Demolition works will continue at the Pontecorvo building at the corner of Church Street and Dumbarton Road and the non-listed part of the Outpatient building at Church Street.

Contacts

community@multiplex.global



Fergus Shaw
Construction Director
Fergus.Shaw@multiplex.global

Site Working Hours

Monday to Friday: 7:30am – 9pm

Saturday: 7:30am – 5pm



Built for **positive impact**